



E X I S T I N G

S I T E







S E

A Y 0



spiezle

 \mathbf{T}



TOWN OF WESTFIELD - EDISON SCHOOL

FIELDS



P
H
A
S





TOWN OF WESTFIELD - EDISON SCHOOL

PHASE 1:

- JV BASEBALL - SOCCER - FIELD HOCKEY - LACROSSE

- FOOTBALL/BAND - YOUTH SOCCER

PHASE 1 - PRELIMINARY BUDGET:

ATHLETIC FIELD IMPROVEMENT COSTS

spiezle

\$8,000,000.00



P H A S E





TOWN OF WESTFIELD - EDISON SCHOOL

PHASE 1 LIGHTING:

- JV BASEBALL - SOCCER - FIELD HOCKEY - LACROSSE

- FOOTBALL/BAND - YOUTH SOCCER

• - (7) LED ATHLETIC LIGHT

* CONDUITS FOR LIGHTING INSTALLED DURING PHASE 1 & PHASE 2

FIELD LIGHTING:

LIGHTING INSTALLATION COSTS \$1,200,000.00

PHASE 1 - PRELIMINARY BUDGET:

spiezle



P H A S E





PHASE 2 - PRELIMINARY BUDGET:

ATHLETIC FIELD IMPROVEMENT COSTS

spiezle

\$4,700,000.00

- VARSITY BASEBALL - SOCCER - FIELD HOCKEY - LACROSSE

- FOOTBALL



P
H
A
S

2





TOWN OF WESTFIELD - EDISON SCHOOL

PHASE 2 LIGHTING:

- SOCCER - FIELD HOCKEY - LACROSSE

- FOOTBALL

FIELD LIGHTING:

- VARSITY BASEBALL

• - (7) LED ATHLETIC LIGHT

* CONDUITS FOR LIGHTING INSTALLED DURING PHASE 1 & PHASE 2


spiezle



P
H
A
S

3







PHASE 3:

- 70' x 60' (4,200 SF)

- CONCESSION STAND

- STORAGE - RESTROOMS

STORAGE/CONCESSION BUILDING COSTS \$3,100,000.00

spiezle



B A S E B A





- 1 (2) NFHS BASEBALL FIELDS
- 2 (6) SPECTATOR BLEACHERS
- **3** (4) DUGOUTS
- 4 (4) BULLPEN/BATTING CAGES
 5 (2) BACKSTOPS

FIELD DESIGNATION:

- A VARISTY BASEBALL FIELD
- B JUNIOR VARSITY BASEBALL FIELD

FIELD EQUIPMENT:

- TEMPORARY OUTFIELD FENCES
- EXTENDED FOUL POLE NETTING
- RELOCATED SCOREBOARD (VARSITY BASEBALL FIELD)







S O E R



spiezle





(ON WHEELS)

(ON WHEELS)



A R O S S E





1 - (3) 180' x 360' NFHS FIELDS

FIELD EQUIPMENT:
- (6) NFHS LACROSSE GOALS
(ON WHEELS)



spiezle

TOWN OF WESTFIELD - EDISON SCHOOL



E D

O C K

E

H



spiezle







O T B A



spiezle







PRELIMINARY PROJECT SCHEDULE (OPTION 1)

ADMINISTRATION PROCESS (PHASES 1-3):

26 WEEKS

PRELIMINARY DESIGN & ENGINEERING PHASE

Project Kick-Off, Review Master Plan Documents & Environmental Reports

4-5 WEEKS

DESIGN DEVELOPMENT

Preliminary Design & Engineers Review of Athletic Fields & Concession Building, Community Meetings,

5-6 WEEKS

Finalize DD Package, Cost Estimate, Soil Conservation Permitting Submission, LRFP & DOE Submission

CONSTRUCTION DOCUMENTS

Prepare Complete & Final Set of Plans & Specs, Update Renderings & Conduct Community Meetings,

9-10 WEEKS

Coordinate with Utilities, Outside Agencies & Private Property Owners, Finalize CD Package

BIDDING & CONTRACT AWARD

Permit Application

4-5 WEEKS

CONSTRUCTION (PHASES 1-3):

Material Procurement, Onsite Construction

PHASE 1

PHASE 2

PHASE 3

18 WEEKS 10 WEEKS 24 WEEKS

52 WEEKS





H E

PRELIMINARY PROJECT SCHEDULE (OPTION 2)

ADMINISTRATION PROCESS (PHASE 1):

26 WEEKS

PRELIMINARY DESIGN & ENGINERING PHASE DESIGN DEVELOPMENT CONSTRUCTION DOCUMENTS BIDDING & CONTRACT AWARD

CONSTRUCTION (PHASE 1):

18 WEEKS

TOTAL TIME (PHASE 1):

44 WEEKS

ADMINISTRATION PROCESS (PHASE 2):

6 WEEKS

BIDDING & CONTRACT AWARD

CONSTRUCTION (PHASE 2):

14 WEEKS

TOTAL TIME (PHASE 2):

20 WEEKS

ADMINISTRATION PROCESS (PHASE 3):

6 WEEKS

BIDDING & CONTRACT AWARD

CONSTRUCTION (PHASE 3):

28 WEEKS

TOTAL TIME (PHASE 3):

34 WEEKS

